

Lift Gas Compressor — Rev A

Instrument & Equipment Schedule

Tag	Service	Setpoints	Design Press.
26-PDIT-9054	Compressor pressurized stop DP	H: 0.3 / HH: 0.6 barg	286 barg
26-PIT-9062	Suction scrubber pressure	LL: 120 / HH: 245 barg	286 barg
26-PIT-9058	Discharge pressure	LL: 50 / HH: 140 barg	286 barg
26-TIT-9063	Suction gas temperature	monitoring only	160 C
26-PIT-9055	Primary seal gas suction pressure	monitoring only	286 barg
26-PDIT-9757	Balance line cooler DP	monitoring only	10 barg (tube rupture)

Notes

1. 26-PDI-9054 HH initiate pressurized compressor stop.
5. Oil change by using temporary arrangement with hoses.
9. Manual drain prior to each start-up. Push button with permissive for start-up sequence.
19. Suction strainer (commissioning phase only). High alarm at 40% of design DP and compressor high-high trip at 50% of design DP recommended by compressor vendor.
22. Design pressure in external system downstream compressor 257 barg.
30. Safety critical heat tracing - hydrate mitigation (25 C).